



TOWN OF QUEENSBURY
742 Bay Road, Queensbury, NY. 12804-5902

Jenkinsville Community Water Project Contract 1: Progress Report 7/30/26



1. **Construction Status:** Construction of Contract 1 began July 14, 2026. Approximately 5,300 of a total of 21,000 linear feet of water main has been installed as have several long side services, as of July 30, 2026. Water main installation is complete on Mud Pond Road and Azure Drive. Installation of water main will progress to Rainbow Trail followed by Jenkinsville Road.
2. **Property owner concerns addressed:**
 - Two requests to move hydrants accommodated.
 - A request for movement of a main to protect trees was accommodated.
 - A request for replacement of a fence near the new main was accommodated.
 - Utility locator firms encountered issues locating some underground lines, especially on Azure Road. TKC Construction shifted the water main to avoid potential conflicts.
3. **Status of Residential Water Connections:**
 - Zone 1 Properties to be connected to Town water in Contract 2: 66 of 75.
 - Zone 2: Properties wishing to connect to Town Water in Contract 2: 36 of 72.
4. **Town Schedule:**
 - a. Contractor required to complete Phase 1 by end of May 2027.
 - b. Town to seek bids for Phase 2 work in 2027. Water service contract expected to be completed in 2027.